

Hangar Tenants Topics for this Month

April 7, 2018

1. Dawn returns Monday.
2. SBY VOR Update.
 - VOR roof replacement starts April 10th estimated completion date: April 20th.
 - Flight checks immediately after, then will be returned to service.
2. Update on Dixie Paving project and use of Community Hangars.
 - Reminder, hanger paving starts Monday April 9th with Hanger 23 (Middle Hanger).
 - 3-week completion (April 25th).
 - Hanger 24 (Hanger closest to RNWY 5) estimated start April 30th.
 - 3-week completion (May 16th).
 - Use of Community Hanger (Hanger 10) needs to be coordinated through Jacquie prior to start of construction. (No additional charge during construction period).
3. Update on the New Box-T-Hangar RFP.
 - Purchasing department is still working on getting it out.
4. Update on PAX Lounge completions
 - Next week's completion and installations:
 - Ceramic floors,
 - Accent wall panels,
 - Bar Top,
 - Carpet,
 - Ceiling Tiles
 - Lounge should be complete by April 16th.
5. Wings and Wheels Update
 - Ground Ops Plan approved.
 - Waiting for Certificate of Waiver or Authorization for Acrobatic Boxes.
 - Trying to get AV-8B Harriers from MCAS Cherry Point.
6. Update on new leases.
 - Expect new leases and rent adjustment after improvements are completed.

Next Meeting – May 5th, 2018